

## Mequon Road & OIT Crossing Improvements Project

## Weekly Update - August 7 to August 11

The project is currently on schedule and is anticipated to conclude in late October. Lane closures will continue throughout summer and will be opened when possible.

- Stage 3 work continues in the median of Mequon Road.
- Work on the new lighting and traffic signal bases continues along the corridor. This includes installing new wire duct lines in the median for median lights.
- The installation of the new storm sewer inlets and manholes in the median has been completed.
- Local businesses will remain accessible throughout the project.



## Work Forecast - August 14 to August 18



- Work on the new lighting and traffic signal bases continues along the corridor. This includes installing new wire duct lines in the median for median lights.
- Installation of the new OIT pavement in the median will be done as well as conduit for the new lighting around the pavement in the median.
- Work to install the new curb and gutter for the OIT crossing in the median.
- Concrete median pavement work will be tentatively done on 8/18 dependent on the weather.

## Traffic tip:

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.

ci.mequon.wi.us