

Mequon Road & OIT Crossing Improvements Project



Weekly Update - June 5 June 9

The project is currently on schedule and is anticipated to conclude in late October. Lane closures will continue throughout summer and will be opened when possible.

- Completed installing curb and gutter on the eastbound lane of Mequon Road. New concrete, including curb and gutter, takes approximately 7 days to cure before work can be done on or adjacent to it.
- Began installing electrical lighting conduits.
- Finished installing new storm manholes and catch basins.



Work Forecast - June 12 to June 16



- Main lane pavement concrete pour scheduled for the week of June 12th on both the east bound and west bound lanes.
- Electrical lighting conduit work to continue this week.
- Lane closures will remain in effect.
- Local businesses will remain accessible throughout the project. At certain times during the project, an alternative entrance may need to be used.
- The Spur 16 entrance will be reduced to one lane entry. Patrons and residents must use the Buntrock Ave. driveway to exit the property. The Mequon Road driveway is scheduled to be completed and return to two-way access in late June or early July.

All work scheduled is weather permitting.

Traffic tip:

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.