

Mequon Road & OIT Crossing Improvements Project



Weekly Update - May 1 to May 5

The project is currently on schedule and is anticipated to conclude in late October. Lane closures will continue throughout summer and will be opened when possible.

- Contractor installed traffic control with lane closures.
- Contractor began pavement saw cutting and removals on the west bound lane.
- Contractor began curb and sidewalk removals.
- Contractor began tree removals.
- Contractor removed City Hall driveway pavement.
- Removed Spur 16 entrance and replaced with temporary gravel material. Access remains open.



Work Forecast - May 8 to May 12



- Continue with pavement, curb and sidewalk removals on the east bound lane.
- Lane closures will remain in effect.
- Begin storm sewer adjustments and removals.
- Continue with City Hall Drive and OIT trail construction.
- Local businesses will remain accessible throughout the project. At certain times during the project, an alternative entrance may need to be used.