

# Mequon Road & OIT Crossing Improvements Project



## Weekly Update - August 14 to August 18

The project is currently on schedule and is anticipated to conclude in late October. Lane closures will continue throughout summer and will be opened when possible.

- Stage 3 work continues in the median of Mequon Road.
- Work on the new lighting and traffic signal bases continues along the corridor. This includes installing new wire duct lines in the median for median lights.
- Excavation in the median for the new sidewalk crossings and the new median noses was completed.
- Local businesses will remain accessible throughout the project.



## Work Forecast - August 21 to August 25



- Work will continue on the new lighting and traffic signal bases along the corridor. This includes installing new wire duct lines in the median for median lights.
- Work to install the new pavement for the OIT crossing in the median.
- Concrete pavement patches, curb and gutter and median crossings and noses are scheduled to be poured this week, depending on the weather.

### **Traffic tip:**

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.