

Mequon Road & OIT Crossing Improvements Project



Weekly Update - August 28 to September 1

The project is currently on schedule and is anticipated to conclude in late October. Lane closures will continue throughout summer and will be opened when possible.

- Asphalt paving is completed in the corridor.
- Stage 3 work continues in the median of Mequon Road.
- Work on the new lighting and traffic signal bases continues along the corridor. This includes installing new wire duct lines in the median for median lights.
- The contractor has installed the new pavement for the OIT crossing in the median.
- Local businesses will remain accessible throughout the project.



Work Forecast - September 4 to September 8



- Work will continue on the new lighting and traffic signal bases along the corridor. This includes installing new wire duct lines in the median for median lights.
- Work to install the new brick pavers and landscaping is scheduled for this week in the median areas.

Traffic tip:

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.