

Mequon Road & OIT Crossing Improvements Project



Weekly Update - May 23 to May 26

The project is currently on schedule and is anticipated to conclude in late October. Lane closures will continue throughout summer and will be opened when possible.

- Roadway pavement, curb and sidewalk removals on the eastbound lane were completed this week.
- Finished storm sewer adjustments and removals on the westbound (north) side of Mequon Road.
- Began installing concrete sidewalk on the westbound (north) side of Mequon Road.
- Relocated fiber optic and vault boxes.



Work Forecast - May 29 to June 2



- The contractor will not be working on Memorial Day
- Begin installing curb and gutter on the westbound and eastbound lanes of Mequon Road. New concrete, including curb and gutter, takes approximately 5 days to cure before work can be done on or adjacent to it.
- Finish relocating fiber optic and vault boxes.
- Finish installing new storm manholes and catch basins.
- Lane closures will remain in effect.
- Local businesses will remain accessible throughout the project. At certain times during the project, an alternative entrance may need to be used.

Traffic tip:

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.