

# Mequon Road & OIT Crossing Improvements Project



## Weekly Update - May 29 to June 2

The project is currently on schedule and is anticipated to conclude in late October. Lane closures will continue throughout summer and will be opened when possible.

- Begin installing curb and gutter on the westbound lane of Mequon Road. New concrete, including curb and gutter, takes approximately 7 days to cure before work can be done on or adjacent to it.
- Finish relocating fiber optic and vault boxes.
- Finish installing new storm manholes and catch basins.
- Lane closures will remain in effect.
- Local businesses will remain accessible throughout the project. At certain times during the project, an alternative entrance may need to be used.



## Work Forecast - June 5 to June 9



- Begin installing curb and gutter on the eastbound lanes of Mequon Road. New concrete, including curb and gutter, takes approximately 7 days to cure before work can be done on or adjacent to it.
- Begin installing concrete for the eastbound and westbound lanes.
- AT&T to adjust their manhole structures.
- Lane closures will remain in effect.
- Local businesses will remain accessible throughout the project. At certain times during the project, an alternative entrance may need to be used.

### **Traffic tip:**

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.