

Mequon Road & OIT Crossing Improvements Project



Weekly Update - October 16 - October 20

The project is currently on schedule for completion of most items by late October. Material delays on some electrical items will delay their installation to winter or spring. Final landscaping will take place in spring 2024.

- Work will continue on the new lighting and traffic signal bases at the Weston Drive intersection. This includes installing new wire duct lines in the median for median lights.
- Work to install the new brick pavers continues this week in the terrace areas.
- Concrete walk and curb ramps installed in the Weston Dr. intersection.
- Concrete bollard bases installed along City Hall Drive.



Work Forecast - October 23 to October 27



- Weston intersection signal bases and pull boxes are scheduled to be poured this week.
- Pavement markings continue to be installed as the weather allows.

Traffic tip:

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.