

Mequon Road & OIT Crossing Improvements Project



Weekly Update - October 2 - October 6

The project is currently on schedule for completion of most items by late October. Material delays on some electrical items will delay their installation to winter or spring. Final landscaping will take place in spring 2024.

- Median trees installation complete.
- Terrace tree installation complete.
- Median brick paver installation complete.
- Work on the new lighting and traffic signal bases continues along the corridor. This includes installing new wire duct lines in the median for median lights.
- Street sign installation completed.



Work Forecast - October 9 to October 13



- Work will continue on the new lighting and traffic signal bases at the Weston Drive intersection. This includes installing new wire duct lines in the median for median lights.
- Work to install the new brick pavers continues this week in the terrace areas.
- Weston intersection walks and handicap ramps to be installed this week.

Traffic tip:

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.