

# Mequon Road & OIT Crossing Improvements Project



## Weekly Update - October 9 - October 13

The project is currently on schedule for completion of most items by late October. Material delays on some electrical items will delay their installation to winter or spring. Final landscaping will take place in spring 2024.

- Work will continue on the new lighting and traffic signal bases at the Weston Drive intersection. This includes installing new wire duct lines in the median for median lights.
- Work to install the new brick pavers continues this week in the terrace areas.
- Terrace restoration is complete with the exception of the tree planting beds which will be completed in spring with perennial plantings.
- Existing pavement marking removal is complete.
- Concrete bollard bases installed along City Hall Drive.



## Work Forecast - October 16 to October 20



- Work to install the new brick pavers continues this week in the terrace areas.
- Weston intersection walks and curb ramps were delayed but have been rescheduled to be installed this week.

### **Traffic tip:**

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.