

Mequon Road & OIT Crossing Improvements Project



Weekly Update - September 18 - September 22

The project is currently on schedule for completion of most items by late October. Material delays on some electrical items will delay their installation to winter or spring. Final landscaping will take place in spring 2024.

- Median trees being installed this week.
- Stage 3 work continues in the median of Mequon Road.
- Work on the new lighting and traffic signal bases continues along the corridor. This includes installing new wire duct lines in the median for median lights.
- Starting to install traffic signal bases at the Weston Dr. and directional boring of cable under Mequon Road.
- Installation of brick pavers in the median areas started.
- Eastbound traffic switch over to close the outside lane was completed Friday morning.



Work Forecast - September 18 to September 22

- Work will continue on the new lighting and traffic signal bases at the Weston Drive intersection. This includes installing new wire duct lines in the median for median lights.
- Work to install the new brick pavers continues this week in the median areas.
- Installing south terrace area trees to begin next week.
- Westbound traffic switch to close the outside lane is anticipated for Wednesday, September 27th.



Traffic tip:

Drivers on Mequon Road should merge near the lane closure. Take turns merging into one lane, like the teeth of a zipper coming together. This method can help reduce congestion and prevent traffic backups by utilizing all available lanes until the merge point.